QC-ABSTRACT

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03), BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	Material	-	1	1	Cement
					Sand, Aggregates
2	M30	299.40 Cum	9	9	Concrete Cube Compressive Strength
3	Kerb	384 Nos	1	1	-
4	Paver Block	3779.17Sqm			
5	GSB-V	362.81 Cum	1	1	-
6	DLC	201.15 Cum	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner